COMPLETION REPORT

1	Name of Work		**Consultancy Service for Preparation of detailed Project Report (DPR) for the work of** Providing and Installation of Decorative Tusker Street Light Poles and Lights from Tirumala Daba to M S Palya Circle in Ward No.03
2	Sanctioned Estimate		Rs.2,50,000/-
3	Head of A/c which is chargeable		P-2415
4	Entrustment Order No & Date		EE(Project)/YnkZone/WO/044/2022-23 Dated: 15-10-2022
5	Name of Contractor		M/s Silicon Consulting Engineers
6	e. Time stipulated for f. Completion of Work		28 Days
7	Date of Commencement	Date of Closing	12-05-2022 | 6/6/22
8	b.Delay in execution of work		Not Applicable
9	Measurement recorded in		M.B No: 2575/21-22 Page No: 257463 to 257464
	Actual date of Completion of work		
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on		
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer		Executive Engineer (Ele),Yelahanka Zone Mr.K.N.Babu Reddy (Incharge AEE)
	b) Executive Engineer		Mr.Rajendra Naik. (EE)

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
2,50,000/-	**2,45,000/-**	-/-	5,000/-	

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer(Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು–560 092

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	**Consultancy Service for Preparation of detailed Project Report (DPR) for the work of** Providing and Installation of Decorative Tusker Street Light Poles and Lights from Tirumala Daba to M S Palya Circle in Ward No.03
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.2,50,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	-
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	-
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	–
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Silicon Consulting Engineers
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
BBMP, Bangalore

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ **ರೂ.2,45,000/-** ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/s Silicon Consulting Engineers ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು–92